EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement & Asphalting to Virupakshapura & Sir MV Layout Main Road & Cross Roads in ward no: 09.
2	Amount of Work Portion	2473195
3	Estimated Cost	25.00 Lakhs
4	Name of contractor	Aswathnalayana.
5	Agreement No.	293
6	No. and date under which work order issued	293, Date:- 05-02-2015
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	4/6/.
10	Extension granted if any	Work delayed due to BWSSB
	i)	Work for House to house connection
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	40%.
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	270 days.
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	270 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	for 1st extension without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	AEE Recomendation may be approved

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

To levy penalty for delayed period

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92